

# CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



## WEEKLY CONSTRUCTION UPDATE

**Date:** December 20-23, 2021  
**Prepared By:** Clint Jones  
**Location:** The Retreat  
**Project Sponsor:** Larimer County

### Work in Progress/Completed

1. Constructed concrete block wall along Streamside Drive. Installed riprap and flow fill adjacent to the block wall.
2. Cleared debris from the channel downstream of Corner Court and along Streamside Drive.
3. Poured remaining half of the footer and apron on the downstream end of the upper Streamside Dr crossing.
4. Graded roadside swale leading into the pinchpoint.

### Upcoming Work

1. Install flood barrier bags adjacent to Streamside Drive
2. Pour 6" thick reinforced concrete deck at the pinch point.
3. Downstream Streamside crossing headwall, wingwalls, and overtopping structure.
4. Riprap and cover overtopping structure at 635 Streamside Dr.
5. Surface Black Creek Drive with 4" recycled asphalt or Class 5 road base

### Other Notes

1. Connell will be working 4-day weeks during the holidays.
2. Larimer County will provide fill material for the flood barrier bags.



Photo 1- Revetment concrete block wall



Photo 2- Clearing channel adjacent to Streamside Dr





*Photo 3- Downstream footer/apron on upper Streamside crossing*



*Photo 4- Completed concrete block wall*