

CAMERON PEAK EWP PROJECT (PN 8097)

WORK AREA: The Retreat



WEEKLY CONSTRUCTION UPDATE

Date: October 29, 2021
Prepared By: Clint Jones
Location: The Retreat
Project Sponsor: Larimer County

Work in Progress/Completed

1. Improved Streamside Drive to provide better construction access
2. Installed temporary low water crossings
3. Moved material from the channel and placed it in the Black Creek Dr Alignment
4. Removed damaged and clogged culverts

Upcoming Work

1. Clear Trees from Borrow Site
2. Continue clearing channel and placing material in the road alignment.
3. Begin installation of the 60" cmp at Copper Hill Rd

Other Notes

1. EP power will flag overhead lines
2. Connell will coordinate Century Link relocates
3. Meeting next week with 635 Streamside property owner to discuss crossing options
4. Ayers will continue to provide updated design including Streamside Dr Crossings



Figure 1- 48" Culvert at 436 Black Creek Dr



Figure 2- Removing deposited material from stream channel

